

Building Official/Fire Marshal Notification Form

Retain this at premises for Fire Marshal inspection. See local AHJ or Fire Marshal for other information and requirements regarding conformance with NFPA 80 & NFPA 105. A basic log may be sufficient.

Test Checklist (Smoke dampers do not have sensors. Only steps a & b apply.)

1. Single Sensor Combination Damper

- a.
 Open smoke detector or relay wire or contact to cut power. Damper springs closed.
- b.
 □ Reconnect power. Damper drives open.
- c.
 Open thermal sensor using heat gun. Damper springs closed.
- d.
 □ Press thermal sensor manual reset. Damper drives open.

Repeat 3 times to ensure operation. This imitates UL555S test.

2. Reopenable Two Sensor Fire-Smoke Combination Damper (Since this system involves the Firefighters' Smoke Control System, inform fire department.)

With FSCS switch in Auto position:

- a. Disconnect power from smoke detector or relay contacts. Actuator springs damper closed.
- b.
 □ Reconnect power. Actuator drives damper open.
- c.
 Trip thermal sensor. Actuator springs damper fully closed.
- d. D Press manual reset. Actuator drives damper open.

Test FSCS switch functions:

- a.
 Move FSCS switch to Off position. Actuator springs damper fully closed.
- b. D Move FSCS switch to Hand position. Actuator drives damper open.
- c.
 Trip secondary (higher temperature) thermal sensor. Actuator springs damper fully closed.
- d.
 Press manual reset of secondary sensor. Actuator drives damper open.

Move FSCS switch back to Auto position:

- a.
 □ Actuator springs damper closed if Primary sensor is still open.
- b.
 □ Actuator stays open if Primary sensor has re-closed.

When completed, ensure sensors are reset and smoke detector is in normal state and FSCS switch is in Auto. Damper is normally Open; check sequence of operation.

Damper Numbers or Location Identifying Numbers
Date
Contractor
Service Technician (Print)
Service Technician (Signed)
Phone Number ()
Notes